

MY WORK LIST FOR YARD PERIOD IN 2016					ENGINEERING
Dept.	Item	Description	Contractor	% Complete	Notes 8-15-16
Deck	Paint	Main deck aft starboard air intake locker has corrosions. Need to grind back to bare metal, prime and paint.	Crew	100%	COMPLETED
AV	HD TV	Install KVH HD Sat Tv antennas	Yachtronics	90%	Cable Runs Completed, Antennas Fitted
AV	Sat TV	Set up Sat TV for coverage in the South Pacific	Streamline	30%	Have Receivers
AV	VSAT antenna	Install Sailor VSAT antenna	Yachtronics	100%	COMPLETED
AV	Sat Domes	Paint new Sat Domes x 1	Joe V's	100%	COMPLETED
AV	Master Study	Install new flat screen 50" tv on wall next to desk per Mr M request	Streamline	100%	COMPLETED
Bridge	Deviation Card	Compass adjuster to swing compass at sea after yard period. Make sure to include Cplath magnetic compass in sundeck forward locker.	Lauderdale Compass		After yard period during sea trials
Deck	Cover & protect	Deck crew to cover all walkways & stairwells with blue diamond deck covering to protect walk areas from heavy traffic	Crew	100%	COMPLETED
Deck	Paint	Exterior paint touch ups due to blisters - see Captain and Mate	Joe V's	100%	COMPLETED
Deck	Paint	Lazarette door needs paint repairs	Joe V's	100%	COMPLETED
Deck	Paint	Port & Starboard side main deck blisters along dining and main salon.	Joe V's	100%	COMPLETED
Deck	Paint	Main deck & bridge deck forward scuppers paint & repair blisters	Joe V's	100%	COMPLETED
Deck	Anchor chain	Paint shot marks on port & starboard anchor chain	Crew	100%	COMPLETED
Deck	Anchor pocket	Polish/Buff stainless anchor pockets and cut water	Crew	100%	COMPLETED
Deck	Paint	Deck crew to buff and polish all exterior painted surfaces	Crew		
Deck	Varnished tables	Add a couple coats of varnish to all exterior table tops	Joe V's	100%	COMPLETED
Deck	Exterior Bars	Sand and Apply additional coats of varnish to sundeck bar and main aft deck bar	Joe V's	100%	Aftdeck COMPLETED (SUNDECK N/A)
Deck	Teak deck	Re-calk swim platform, main deck sides, bridge deck aft, bridge deck forward, forepeak and sundeck teak. Sand decks thereafter	Sterling Marine	100%	COMPLETED
Deck	Canvas Covers	Repair all zippers, snaps on exterior canvas covers	Val	100%	COMPLETED
Deck	Canvas Covers	Fabricate mesh covers for two aft deck main gates per Mrs M request for the dogs	Val		CANCELLED
Deck	Canvas Covers	Fabricate new setee covers BDA, MD & SD - make water tight	Val	100%	COMPLETED
Deck	Canvas Covers	Main deck side screens - install bungee cords at bottom sides, tie offs under capping rail - see Mate	Val/Crew	100%	COMPLETED
Deck	Canvas Covers	Fabricate white canvas covers for two paddle boards	Val	100%	COMPLETED
Deck	Canvas Covers	Fabricate 6 canvas covers for new mountain bikes	Gen Fabrics		Have bikes - needs to template
Deck	Canvas Covers	Fabricate new shore cord covers	Val	100%	COMPLETED
Deck	Canvas	Modify wind break main aft deck by setee. Install track at the bottom and remove suction cups	Val		CANCELLED
Deck	Exterior cushions	All exterior cushions to be cleaned at the tail end of the shipyard	Ronnie's Carpet	100%	COMPLETED
Deck	Cranes/Davits	Annual service/inspection on rescue tender davits.	Navalimpianti		
Deck	Lazarette entry stairs	Crew to remove, sand and re-finish wood steps into Laz	Crew	100%	COMPLETED
Deck	Lazarette deck plates	Install handles & hinges on some deck plates	Crew/Engineers		

Dept.	Item	Description	Contractor	% Complete	Notes 8-15-16
Deck	Lazarette swim ladder	Instrall brackets to stow swim ladder	Crew/Engineers		After comp Install
Deck	Lazarette hose reel	Install hose reel for fresh water deck hose	Crew/Engineers		
Deck	Lazarette door seal	Install new gasket around doors - per previous survey report	Crew/Engineers		Order seals from Feadship
Deck	Stb guest foyer door seal	Install new gasket around door - per previous survey report	Crew/Engineers		Order seals from Feadship
Deck	Wash lockers	Fit new clips/brackets for equipment storage	Crew	100%	COMPLETED
Deck	Snubber line	Purchase two snubber lines and hooks for anchoring	Crew/National	100%	COMPLETED
Deck	Tow line Intrepid	Purchase spare tow line for Intrepid	Mate	100%	COMPLETED
Deck	Deck furniture	Repair small round table leg	Jago Marine		Not Required
Deck	Fenders	Repair/replace fenders as required	Crew/National	100%	COMPLETED
Deck	Deck supplies	Stock up on all deck supplies prior to leaving for the South Pacific	Crew/National	100%	COMPLETED
Eng.	Mast hatch	There is a hatch cover missing on the mast and water is leaking into the deck locker area. Currently it is taped up but a proper solution is required	Yard/Engineers	100%	COMPLETED
Eng.	Passarelle	Service passarelle & fix alignment issues to prevent scratching of paint when stowing	Engineers/Fine Line	100%	COMPLETED
Eng.	Main Salon/Skylounge sliding doors	Service sliding door tracks, motors and push knobs.	Engineers/Fine Line		Standby for now
Eng.	Stablizer/elevator spaces	Crew to remove all supplies from these areas prior to Essex starting the insulation work in there	All Crew	100%	COMPLETED
Eng.	Lagging/Sound proofing	Elevator bilge & stabilizer compartment overhead lagging/soundproofing to be replaced. Currently it is all falling apart and pulling down from the overheads.	Essex Insulation	100%	COMPLETED
Eng.	Aft gues bilge	Mold cleanup needed under aft guest cabins bilges due to water leak	UV Duct Marine	100%	COMPLETED
Eng.	Fresh air make-up	Fix communication issue between VFD and Heinen & Hopman controller. Fix communication issue between low and high speed between VFD and Heinen & Hopman controller	ARW		
Eng.	A/C System	Removal of insulation, treating all rust on the A/C plant & re-insulating the plant	Essex Insulation/Engineers		CANCELLED
Eng.	A/C System	Turn chilled water pumps 180 degrees for easier servicing	Elite/Essex/Engineers		CANCELLED
Eng.	A/C System	Chiller - leak detected on compressor.	Heinen & Hopman	100%	COMPLETED
Eng.	Fresh air make-up	Replace water control valve to unit in Stabilizer compartment. Repair automatic control valve adjustment for the unit. Fix communication issue for low and high speed between VFD and Heinen & Hopman controller	Elite Marine	100%	COMPLETED
Eng.	Exhaust fan stabilizer compartment	Repair issue with VFD for exhaust fan in the laundry. Control wire issue	Elite Marine	100%	COMPLETED
Eng.	Engine room Portholes	Have 3 stainless porthole frame pieces made for the engine room - see engineer	Yard	100%	COMPLETED
Eng.	Eng. Room Air Intake Fans	The flange joints for the starboard engine room air intake fan aluminum housing & adapter sections are corroded badly & in some areas pinhole through. The adapters need to be replaced. This requires the removal of the fans. At that time, the fans should be cleaned & inspected for condition. Additionally, the fan motor should be cleaned, megger tested and the bearings checked.	New River Welding / Engineers	80%	Start on Starboard side first - Started

<u>Dept.</u>	<u>Item</u>	<u>Description</u>	<u>Contractor</u>	<u>% Complete</u>	<u>Notes 8-15-16</u>
Eng.	Eng. Room Air Intake Fan Noise Chambers	There is corrosion noted on the bottom of the noise chamber above the starboard engine room intake fans. Once the engine room intake fans have been removed, both noise chambers need to be removed, inspected and repaired or replaced.	Engineers / Yard	70%	Painted and ready for New Flanges
Eng.	ER fans	Filter case on the air intakes	Engineers / Yard	50%	Started
Eng.	Ventilation trunks	All ventilation trunks in the engine room needs to be cleaned	Engineers	50%	Started
Eng.	Stb Engine room fan	Sections of the ducting are heavily corroded and need to be repaired or replaced	Engineers	80%	Started
Eng.	Bow & Stern Thruster	Bow & Stern thruster to be serviced during haul out; change oil on both; clean tanks first before putting new oil in	Datum	50%	IN PROGRESS
Eng.	Rudders	Bump test to be performed on rudders during haul out	Yard	100%	COMPLETED
Eng.	Main Shafts	Bearing tolerance readings to be taken during haul out	Yard	100%	COMPLETED
Eng.	Sea Chests	Sea chests & valves to be inspected and cleaned during haul out	Engineers/Yard	50%	IN PROGRESS
Eng.	Sea Chests	Replace Cathelco in sea chests	Engineers/Longbow	100%	COMPLETED
Eng.	Generators	Generators to be serviced	Performance Power	95%	Once shore power is completed
Eng.	Generator exhaust	Repair leak on port generator exhaust	Performance Power	100%	COMPLETED
Eng.	Generator output cables	Replace ring terminals on all output cables and crimp.	Wards Electric	100%	COMPLETED
Eng.	Generators	Calibrate load sharing and check programming. Stb generator is always running with a higher load	Wards Electric/GBR	20%	Waiting on quote
Eng.	Generators	Fuel pressure indicators are shaking apart, find a solution	Performance Power		
Eng.	Generators	Raise separ filters 20cm	Yard/Engineers	100%	COMPLETED
Eng.	Generators	The outlet water pipe on the center generator has a leak. Repair or replace outlet water pipe	Yard	100%	COMPLETED
Eng.	Engine/Generator Room	Replace rusted perforated wall plating - see engineer	Yard		
Eng.	Main engines	Main engines to be serviced	Performance Power	80%	
Eng.	Main engines	Replace leaking raw water pump and send old one in for rebuild to keep as spare	Performance Power	100%	COMPLETED
Eng.	Main engine display	The port and stb main engine display in the wheelhouse has a red emergency light that keeps flashing when the engines are running. There are no faults with the engines however this is a nuisance alarm that needs to be resolved.	Performance Power		Sea Trial
Eng.	Main engine info	Update information on the monitoring system from the main engines - add more info to what we have	De Keizer		
Eng.	Monitoring System	Program sensors as some readings are inaccurate to what is in the tanks	De Keizer/Engineers	90%	Need to Install
Eng.	Main engine mounts	Pre vibration sea trial, check engine mounts and tighten as necessary. Perform post sea trial after yard period	Datum	95%	Completed, Just have to Sea trial
Eng.	Fuel tanks	Open, inspect & clean fuel tanks	Marina Mile	100%	COMPLETED